

ID	Task Name	Duration	Start	Finish	Jan 25, '26							Feb 1, '26							Feb 8, '26							Feb 15, '26							Feb 22, '26		
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	<b>EL SEGUNDO/ PAVEMENT REHAB</b>	<b>34 days</b>	<b>Mon 1/5/26</b>	<b>Fri 2/20/26</b>																															
2	JOB SET-UP/ MOBILIZATION	3 days	Mon 1/5/26	Wed 1/7/26																															
3	BMP IMPLEMENT	2 days	Mon 1/5/26	Tue 1/6/26																															
4	SURVEY MONUMENTS	1 day	Mon 1/5/26	Mon 1/5/26																															
5	DIGOUTS	2 days	Thu 1/8/26	Fri 1/9/26																															
6	MILL 2"	2 days	Mon 1/12/26	Tue 1/13/26																															
7	AC CAP 2"	2 days	Tue 1/13/26	Wed 1/14/26																															
8	CRACK SEAL (PAVEMENT REHAB)	2 days	Thu 1/15/26	Fri 1/16/26																															
9	HILLCREST - SURVEY & LAYOUT	2 days	Thu 1/29/26	Fri 1/30/26	<p><b>HILLCREST - SURVEY &amp; LAYOUT</b> 1/29 - 1/30</p>																														
10	HILLCREST PCC & AC REPAIRS	5 days	Mon 2/2/26	Fri 2/6/26	<p><b>HILLCREST PCC &amp; AC REPAIRS</b> 2/2 - 2/6</p>																														
11	STRIPE REMOVAL (J&S)	1 day	Mon 2/2/26	Mon 2/2/26	<p><b>STRIPE REMOVAL (J&amp;S)</b> 2/2 - 2/2</p>																														
12	SLURRY SEAL (UNION)	2 days	Mon 2/9/26	Tue 2/10/26	<p><b>SLURRY SEAL (UNION)</b> 2/9 - 2/10</p>																														
13	SLURRY SEAL - CHEVRON PARKING/STAGING LOT	1 day	Mon 2/9/26	Mon 2/9/26	<p><b>SLURRY SEAL - CHEVRON PARKING/STAGING LOT</b> 2/9 - 2/9</p>																														
14	CAT TRACKING (J&S STRIPING)	2 days	Thu 2/12/26	Fri 2/13/26	<p><b>CAT TRACKING (J&amp;S STRIPING)</b> 2/12 - 2/13</p>																														
15	UTILITY ADJUST (36 EA)	2 days	Thu 1/15/26	Fri 1/16/26																															
16	LOOPS - 8 EA (SMITHSON)	1 day	Mon 2/16/26	Mon 2/16/26	<p><b>LOOPS - 8 EA (SMITHSON)</b> 2/16 - 2/16</p>																														
17	STRIPING (J&S STRIPING)	3 days	Wed 2/18/26	Fri 2/20/26	<p><b>STRIPING (J&amp;S STRIPING)</b> 2/18 - 2/20</p>																														

Project: EL SEGUNDO, PAVEME Date: Tue 2/10/26	Task		Project Summary		Manual Task		Start-only		External Tasks		Manual Progress		Deadline
	Split		Inactive Task		Duration-only		Finish-only		External Milestone		Manual Progress		Progress
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		External Milestone		Manual Progress		Progress
	Summary		Inactive Summary		Manual Summary		External Tasks		External Milestone		Manual Progress		Progress